

Project Summary

i roject Summa	~· <i> </i>				
Short description	Tourism Holdings Limited (<i>thI</i>) and Holiday Parks Association New Zealand (HPANZ) embarked on a process to make an Electric Campervan trip a possibility in New Zealand as a low emission alternative to the current options. THL started R&D on EVs in 2017 and introduced a Nissan ENV 200 van for road testing and user insights in Dec/Jan and worked on completing a first electric motorhome which was on display for the first time for industry trade at Trenz in early May 2018 and for the public at EV world in Aug and Big Boys Toys in Nov 2018 <i>ThI</i> and HPANZ have been working on 2 itineraries based on user insights and to create a new experience. Now bookable itineraries are here: https://www.britzev.com/				
Overall project success	The EV programme at <i>thI</i> has passed the next significant milestone as the first customers have been on the road and we have started to gain customer insights in the full EV experience. As expected, the range of about 120km is still a point for discussion, but the performance of the vehcile, the local connections gained by stopping more and the fact you are trafvelling in an 'ecofriendly' way gets the thumbs up.				
	Chargemaster and HPANZ have progressed well with the installation and certification of the chargers in a number of new campgrounds, including Hahei, Miranda, Whitianga, Cambridge, Waihi, Hot Water Beach, Wanaka and Queenstown.				
	With the shortage of tradespeople there has been a delay in the installations, but we are hopeful to be able to complete these all by our last claim of the project.				
	Milestone 7,8 and 9 are also underway to be completed with a summer review session in February which will lead into the planning documentation as per milestone 8 & 9.				
Timing Status	Start date	01/03/2018			
	Original completion date	10/12/2018			
	Revised completion date	30/03/2019			
Progress against	Total funding available	\$402,000			
available funding	Funding utilized to date	\$152,160 (excl of this claim)			
	Funding claimed this reporting period	\$36,142.50			

Project Milestones

Milestones	Deliverables/Tasks	Evidence
Milestone 1	Insights	Complete, noting \$0 funding available
Milestone 2 Delivery by 310ct18	 Confirming electric campervan purchase and deployment Confirmation of itineraries and EV charging locations 	Complete, Funding: \$39,394 out of \$39,394 utilised
Milestone 3	Confirming installation and commissioning of 25 first tranche medium	Progress of Funding: \$90k out of \$110k after successful claim Claiming \$18,876.05 this period.





- "	I	
Delivery by 20Dec18	speed EV charging stations • Supplier Declaration of Conformity documentation for the EV chargers	 Total claimed so far, including this claim: As per ongoing dialogue with EECA: 24 Holiday Parks have ordered a total of 27 doublehead AC charging units, this is equal to 54 single units. 2 thl branch locations have ordered a total of 4 single AC chargers For milestone tranches 3 & 5 EECA were estimating a purchase of 50 singles, we are tracking to install the equivalent of 58 single units Total payable by EECA is \$5k per charger which we are expecting to be \$10k per double head charger. Currently we are tracking to \$6,200 + \$6,000 = \$12,200 per site, so again we are over allocated Please note, we are also including \$17k to cover EV cable costs to give us the ability to charge the EV at HPNZ locations
Milestone 4	Confirming results of the tasks	Complete, Funding: \$30,000 out of \$30,000 utilised
Delivery by 31Oct18	 Establishment and training of support team Test drives using current ENV 200, and Promotional events and media engagement 	
Milestone 5 Delivery by 20Dec18	 Confirming installation and commissioning of 25 second tranche medium speed EV charging stations Supplier Declaration of Conformity documentation for the EV chargers 	Progress of Funding: \$0 out of \$110,000 Claiming \$17,266.45 this claims period
Milestone 6 Delivery by 30Nov18	Results of user trials and learnings for new van design	Complete, Funding: \$20,000 out of \$20,000 utilised
Milestone 7 Delivery by 30Jan18	Confirmation of successful conversion and certification	Progress of Funding: \$43,181 out of \$70,000 Awaiting Final invoicing from factory
Milestone 8 Delivery by 30Mar19	Confirm future build plans and EV campervan additions to fleet with results measured against specified project success factors	Progress of Funding: \$0 out of \$12,500 Claiming \$0k this claims period On track – review & future build sessions planned in Feb/March





Milestone 9	opaate accamentation		Progress of Funding: \$0 out of \$10,000 Claiming \$0k this claims period					
	and pro report	ject close-out		Clailling 30	k tilis cialilis p	eriou		
Delivery by 30Mar19	Терогс			On track – o	losure session	planned in March	า	
Evidence	1) Progress	ss report						
supplied	2) COC fo	for Hahei, QUeenstown, hot water beach, wanaka, miranda, mercury bay, cambridg						
	3) Invoices	Invoices claimed which can be provided on request:						
	Invoice #	INC GST	EX	CC GST	50% of invo	pice Claim EX GST		
	81	\$7,244.70	\$6	,299.74	\$3,149.87			
	11496	\$3,317.18		,884,5	\$1,442.25			
	11497	\$2,527.49		,197.82	\$1,098.91			
	457	\$1,540.71	_	,339.75	\$669.88			
	80	\$14,316.90		2,449.48	\$6,224.74			
	3143	\$1,020.00		,004.35	\$502.18			
	8346	\$4,430.39		,852.51	\$1,926.26			
	8347	\$5,180.46		,504.75	\$2,252.38			
	74	\$7,129.70		,199.74	\$3,099.87	· /		
	6933	\$2,424.44		,108.20	\$1,054.10			
	75	\$7,139.70		,199.74	\$3,099.87			
	3009	\$721.64		27.51	\$313.76			
	14967	\$1,741.41		514.27	\$757.14			
	15042	\$870.70	_	57.13	378.565			
	65	\$7,129.70		,199.74	\$3,099.87			
	78	\$7,129.70		,199.74	\$3,099.87			
	19585	\$381.5		31.74	\$165.87			
	1246	\$1,626.10		,414.00	\$707.00			
	72	\$7,130.32	\$6	,200.28	\$3,100.14			
APPENDIX1	-	arks North and S d itinerary (can l			eraries – in con	junction with wid	ler chargemaster	
	South Isla	and Holiday Par	ks	Street		City	Province	
		vn Holiday Park			nial Avenue	Arrowtown	Otago	
		Waitaki River		7-9 Cherry		7.11.0.11.0	South	
	Motor Ca			Glenavy		Waimate	Canterbury	
				, ,			South	
Glentar		ner Park		SH 80		Mount Cook	Canterbury	
	Lake Teka	kapo Motels &					South	
	Holiday P	ay Park		2 Lake Side Drive		Lake Tekapo	Canterbury	
	Leith Vall	Leith Valley Holiday Park &						
Motels			103 Malvern		rn Street	Dunedin	Otago	
	Queenstown Holiday Park & Motels Creeksyde		54 Robins	Road	Queenstown	Otago		
		stown Top10 70 Arthurs			Queenstown	Otago		
	Wanaka Kiwi Holiday Park & 263 Studholme Road			3 22 6 2				
	Motels	North		Wanaka	Otago			
	Additional SI parks							
					Christchurch			
	- - - - - - - - -	23.2		1 ===, ac		1 -6	22.0	



Duvauchelle Holiday Park 19a	Seafield Rd,	Duvauchelle	
North Island Holiday Parks Stre	eet	City	Province
Cambridge TOP 10 Holiday			
Park 32.5	Scott Street	Cambridge	Waikato
Hahei Holiday Resort 41 H	Harsant Ave	Hahei Beach	Coromandel
Hot Water Beach TOP 10 790	Hot Water Beach	Hot Water	
Holiday Park Roa	d	Beach	Coromandel
Mercury Bay Holiday Parks 121	Albert Street	Whitianga	Coromandel
Miranda Holiday Park 595	Front Miranda Road	Thames	Coromandel
Raglan Kopua Holiday Park Mai	rine Parade	Raglan	Waikato
Shelly Beach TOP 10 Holiday			
Park 243	Colville Road	Coromandel	Coromandel
Waihi Beach TOP 10 Holiday			
Resort 15 E	Beach Road	Waihi Beach	Bay of Plenty
· · · · · · · · · · · · · · · · · · ·	Waitomo Village		
Park Roa	d	Otorohanga	Waikato
Additional NI parks			
Rotorua TOP 10 Holiday			
	5 Pukuatua St	Rotorua	
Taupo DeBretts Spa Resort			
	Napier-Taupo Rd	Taupo	Waikato
Belt Road Seaside Holiday			New
Park 2 Be	elt Road	Moturoa	Plymouth
•	Storkey Street		Napier
Whanganui Seaside Holiday			
	Rangiora Street,	Castlecliff	Whanganui
thl branch locations			
Auckland Branch 36 F	Richard Pearse Dr	Mangere	Auckland
Queenstown Branch 50 L	ucas Pl	Frankton	Queenstown